# QC-ABSTRACT

**Name of Work:- Drilling of Borewell and Installation of pump and Motor and Laying of Pipeline to Providing Drinking Water to Sidhartha Nagara and Khata Nagara in Ward No.16, Jalahalli, BBMP, Bangalore .**

| Sl No. | Item | Quantity As Per BOQ | Required No's of tests | Actual No's of tests | Tests |
|---|---|---|---|---|---|
| 1 | PCC 1:4:8 | 29.23 Cum | 1 | 1 | Cement<br>Sand, Aggregates |
| 2 | M20 | 19.49 Cum | 3 | 3 | Concrete Cube Compressive Strength |
| 3 | CPVC Pipe 50mm | 333.00 M | 1 | 1 | - |
| 4 | CPVC Pipe 20mm | 200 M | 1 | 1 | - |

Cubes

| | |
|---|---|
| 0-5 $m^3$ | 1set |
| 6-15 $m^3$ | 2set |
| 16-30 $m^3$ | 3set |
| 31-50 $m^3$ | 4 set |

Add 1set for every 50 Cum

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with OKEN Scanner